



City of Owatonna – W. Bridge Street Reconstruction

Newsletter

June 18, 2021

Work this week continued on Phase 1 including the completion of watermain relocation and installation of the three large diameter culverts crossing Bridge Street. In addition sand base was imported and is being placed throughout the roadbed.

Work next week will include continued placement of the sand base as well as delivery and placement of the Class 5 aggregate base material. Once the road base is placed and trimmed to the appropriate elevation, concrete paving will commence. The paving is anticipated to take place the week of July 5th and will then need at least two weeks to cure and harden before traffic can drive on it. As paving begins further traffic changes are anticipated as work moves to the next phase.

This project is phased and is anticipated to generally follow the phasing plan as shown in the image below. Currently, the contractor is working in the “Construction Phase 1” area as outlined in blue. Following Phase 1, work is expected to take place within Construction Phases 1A and 1B (shown in pink and orange) at which time, detour routes will be adjusted.

Please feel welcome to contact Reese Sudtelgte or Anthony Lance of ISG with any questions regarding the project or any other items of concern.

PROJECT SUMMARY

Construction Summary

- Construction Start Date: May 3, 2021
- Estimated Completion for current Phase: July 16, 2021
- Estimated Completion for Overall Project: October 30, 2021

PROJECT CONTACTS

DIRECTOR OF PUBLIC WORKS / CITY ENGINEER

Kyle Skov, P.E.

City of Owatonna

ON-SITE INSPECTOR (ISG)

Anthony Lance

Construction Administrator

Anthony.Lance@ISGInc.com

PROJECT MANAGER (ISG)

Reese Sudtelgte, P.E.

Civil Engineer

Reese.Sudtelgte@ISGInc.com

